

GRP PROGRAM CONSTRUCTION PROGRESS



GRP Review
Committee
Meeting
February 25, 2013



SJRA Board of
Directors
Meeting
February 28, 2013

SURFACE WATER FACILITY CONSTRUCTION ADMINISTRATION

Project Data Thru 01/31/2013 - Early Work Package 3

Project Budget:	\$191,000,000.00
Contracted Amount:	\$90,331,558.00
Change Orders:	\$0.00
Estimate to Complete:	\$191,000,000.00
Amount Invoiced:	\$13,636,890.26
Budget Remaining:	\$177,363,109.74
Percent In-Place Work:	15.60%
Completion Date:	June 1, 2015



RAW WATER INTAKE AND PUMP STATION



February 1, 2013

Driving 60” steel casing for the drilled shafts supporting the foundation

RAW WATER INTAKE AND PUMP STATION



January 25, 2013

Dual 48" Raw Water piping installation thru the crest of the Dam

RAW WATER INTAKE AND PUMP STATION



February 1, 2013

Dual 48” Raw Water piping installation thru the crest of the Dam

RAW WATER INTAKE AND PUMP STATION



February 5, 2013

Dual 48" Raw Water piping installation through the crest of the Dam

HIGH SERVICE PUMP STATION



January 31, 2013

Foundation stem wall (grade beams) installation

HIGH SERVICE PUMP STATION



February 1, 2013

Finished Water discharge bay foundation and walls

GROUND STORAGE TANKS



February 15, 2013

Final grading at GST2 before the placement of the slab-on-grade

WATER TREATMENT PLANT



February 1, 2013

Mass excavation for the Granulated Activated Carbon Building

WATER TREATMENT PLANT



Mass excavation and seal slabs for the Membrane Building

WATER TREATMENT PLANT (MEMBRANE BLDG)



Lower trench drain foundation for the Membrane Building

GRP PROGRAM CONSTRUCTION PROGRESS

Questions?

