

GRP PROGRAM CONSTRUCTION PROGRESS



**GRP Review
Committee
Meeting
June 23, 2014**



**SJRA Board
of Directors
Meeting
June 26, 2014**

SURFACE WATER FACILITY CONSTRUCTION ADMINISTRATION

Project Data Thru 5/31/2014

Contracted Amount:	\$190,704,740.00
Change Orders:	\$ 0.00
Estimate to Complete:	\$190,704,740.00
Amount Invoiced:	\$119,724,940.00
Percent Complete:	63%
Completion Date:	June 2015



SURFACE WATER FACILITY CONSTRUCTION ADMINISTRATION

Project Data Thru 5/31/2014

- Plant startup and commissioning plan development is underway
- Structural concrete placement complete
- Plant construction daily workforce is approximately 315 workers





**Raw Water Intake
and Pump Station**





Raw Water Intake & Pump Station - Previous progress photograph



Raw Water Intake & Pump Station – HVAC installation

**GAC
Contactors**

This aerial photograph shows a large-scale construction site for a water treatment plant. The site is situated on a dirt clearing, with a dense forest to the west and a large body of water to the east. A long, straight road or canal runs parallel to the water's edge. Several large industrial buildings are under construction, with some showing steel frameworks and others with concrete walls. Four red stars are placed on the image to highlight specific areas: one above the 'GAC Contactors' label, one above the 'Membrane Building' label, one above the 'Chemical Facilities' label, and one above the 'Pretreatment Facilities' label. In the foreground, there are parking lots filled with cars and several completed or nearly-completed buildings. The overall scene is one of active industrial development.



**Membrane
Building**




**Chemical
Facilities**




**Pretreatment
Facilities**




Water Treatment Process Structures




Membrane Building – Previous progress photograph




Membrane Building – Installation of membrane feed pumps




Granulated Activated Carbon Contactors – Previous progress photograph



Granulated Activated Carbon Contactors – Pipe gallery installation



Chemical Building – Previous progress photograph




Chemical Building – Installation of sodium hypochlorite tanks




**High Service Pump Station,
GST's, and Blower Building**


Finished Water Process Structures




High Service Pump Station - Previous progress photograph



High Service Pump Station – Installation of pumps



Blower Building – Previous progress photograph



Blower Building – Roofing installation




Solids-Waste Process Structures


Backwash Equalization Basin




Process Residual Treatment and Disposal Structures




Dewatering Building – Previous progress photograph



Dewatering Building – Masonry installation



Sludge Thickeners – Previous progress photograph



Sludge Thickeners – Pump room concrete roof installation

**Electrical
Facilities**

**Operations
Building**

Operational Structures



Operations Building – Previous progress photograph



Operations Building – Completion of structural systems



Electrical Facilities – Previous progress photograph




Electrical Facilities – Main electrical switchgear installation

SURFACE WATER FACILITY CONSTRUCTION PROGRESS

Questions?



SURFACE WATER TRANSMISSION SYSTEM CONSTRUCTION PROGRESS



TRANSMISSION LINE SYSTEM CONSTRUCTION ADMINISTRATION

Project Data Thru 5/31/2014

Original Contract Amount: \$ 146,610,000.60

Change Orders: \$ 2,529,447.62

Total Contract Amount: \$149,140,448.22

Amount Invoiced: \$ 89,324,276.30

Percent Complete: 60%

Estimated Completion Date: May 2015




TRANSMISSION LINE SYSTEM CONSTRUCTION ADMINISTRATION


Project Data Thru 5/31/2014

Average Daily workforce:	294 workers
Piping installed to date:	32.5 miles
Average cost per day:	\$316,495
Percentage of pipe installed:	63%



SURFACE WATER TRANSMISSION SYSTEM "T" ROUTES - PROJECT DATA





SJRA SURFACE WATER TREATMENT PLANT

Photo Location

Transmission Line Segment T1

- Line Segment T1
- Pipe Installed

20,514 LF of Pipe Installed
100% Pipe Installed

U:\Line Segment T1.mxd

2854



Manhole installation - McCaleb Road




Photo Location


Transmission Line Segment T2

- Line Segment T2
- Pipe Installed

23,475 LF of Pipe Installed
100% Pipe Installed



Fiber optic conduit installation along Fish Creek Thoroughfare



Transmission Line Segment T3

Photo Location

Line Segment T3
Pipe Installed


9,955 LF of Pipe Installed
54% Pipe Installed


U:\Line Segment T3.mxd



54-inch pipe installation along Sendera Ranch Road

SURFACE WATER TRANSMISSION SYSTEM "W" ROUTES - PROJECT DATA





LA\Line Segment\W1A.mxd

— Line Segment W1A
 - - - - - Pipe Installed

22,715 LF of Pipe Installed
 99% Pipe Installed



Pavement subgrade stabilization along Research Forest Drive




Photo Location

Transmission Line Segment W1B

— Line Segment W1B
- - - Pipe Installed

17,149 LF of Pipe Installed
100% Pipe Installed



Manhole installation along Research Forest Drive




Photo Location

Transmission Line Segment W2A


- Line Segment W2A
- Pipe Installed

12,629 LF of Pipe Installed
62% Pipe Installed

U:\Line Segment W2A.mxd



Manhole installation along Research Forest Drive



U:\Line Segment W2B.mxd

- Line Segment W2B
- Pipe Installed

Photo Location

Transmission Line Segment W2B

13,276 LF of Pipe Installed
94% Pipe Installed




Concrete placement along Grogans Mill Road

OPENING OF GROGANS MILL

May 16, 2014





\\NLine_Segment W3A.mxd

- Line Segment W3A
- Pipe Installed





Photo Location

Transmission Line Segment W3B

- Line Segment W3B
- - - Pipe Installed

1,403 LF of Pipe Installed
6% Pipe Installed



Pipe installation along Montgomery County Drainage District No. 6 right-of-way




Photo Location

Transmission Line Segment W4


 Line Segment W4
 Pipe Installed


13,090 LF of Pipe Installed
100% Pipe Installed



24-inch pipe and fiber optic conduit installation on Gosling

SURFACE WATER TRANSMISSION SYSTEM "C" ROUTES - PROJECT DATA





SJRA SURFACE WATER TREATMENT PLANT

Transmission Line Segment C1A

Photo Location


- C1A Pipe Installed
- - - Pipe Installed

4,447 LF of Pipe Installed
43% Pipe Installed

LVLine Segment C1A.mxd



42-inch pipe installation along GRP Access Road



Transmission Line Segment C2

Photo Location

— Line Segment C2
- - - Pipe Installed

15,738 LF of Pipe Installed
46% Pipe Installed

U:\Line Segment C2.mxd



48-inch steel casing installation along Entergy easement




Photo Location

Transmission Line Segment C3


— Line Segment C3
- - - Pipe Installed

10,494 LF of Pipe Installed
47% Pipe Installed

U:\Line Segment C3.mxd



Staging of pipe materials along Girl Scout property



Transmission Line Segment C4

Photo Location

— Line Segment C4
- - - Pipe Installed


4,141 LF of Pipe Installed
30% Pipe Installed


U:\Line Segment C4.mxd



24-inch pipe installation along FM 830


SURFACE WATER TRANSMISSION SYSTEM RECEIVING FACILITIES - PROJECT DATA








Flow Control Pressure Slab installation at Conroe Water Plant No. 14






Riser pipe installation at Woodlands Water Plant No. 5

SURFACE WATER STANDPIPE CONSTRUCTION PROGRESS




SURFACE WATER TRANSMISSION SYSTEM STANDPIPE - PROJECT DATA





Reinforced steel and formwork installation

SCADA SYSTEM PROGRAMMING AND CONFIGURATION PROGRESS



Dual Operator Monitors




Development System Server Rack & PLCs

PLC Programming


- Control Strategies (90%)
- “Soft” I/O Configuration (65%)

Human-Machine Interface (HMI)

- Templates (90%)
- Graphic Screens
- I/O Database
- Alarm Database
- History Database
- Reporting



Programmable Logic Controller



Typical HMI Graphical Screen

SURFACE WATER TRANSMISSION SYSTEM CONSTRUCTION PROGRESS

QUESTIONS?

