

GRP PROGRAM CONSTRUCTION PROGRESS



GRP Review
Committee
Meeting
March 25, 2013



SJRA Board of
Directors
Meeting
March 28, 2013

SURFACE WATER FACILITY CONSTRUCTION ADMINISTRATION

Project Data Thru 0/28/2013 - Early Work Package 3

Project Budget: \$191,000,000.00

Contracted Amount: \$90,331,558.00

Change Orders: \$0.00

Estimate to Complete: \$191,000,000.00

Amount Invoiced: \$16,591,685.62

Budget Remaining: \$174,408,314.38

Percent In-Place Work: 18.40%

Completion Date: June 1, 2015



RAW WATER INTAKE AND PUMP STATION



Placement of 75 feet long precast concrete bridge girders

RAW WATER INTAKE AND PUMP STATION



March 6, 2013

Placement of 75 feet long precast concrete bridge girders

RAW WATER INTAKE AND PUMP STATION



March 15, 2013

Overview of precast concrete girders – Dam to Bent 3

RAW WATER INTAKE AND PUMP STATION



March 12, 2013

Metal decking installation at Raw Water Intake bridge

RAW WATER INTAKE AND PUMP STATION



March 15, 2013

Grade-beam installation at Raw Water Intake building structure

HIGH SERVICE PUMP STATION



March 4, 2013

Flowable fill installation beneath Pump Room

HIGH SERVICE PUMP STATION



March 13, 2013

Plumbing installation at Pump Room

GROUND STORAGE TANKS



February progress photo at GST2

GROUND STORAGE TANKS



March 1, 2013

Rebar installation at GST2

GROUND STORAGE TANKS



Concrete placement at GST2 – 625 CYDS

WATER TREATMENT PLANT



February 1, 2013

February progress photo at Granulated Activated Carbon Building

WATER TREATMENT PLANT



March 15, 2013

Process piping installation at Granulated Activated Carbon Building

WATER TREATMENT PLANT



March 13, 2013

Process piping installation at Granulated Activated Carbon Building

WATER TREATMENT PLANT



February 8, 2013

February progress photo at Membrane Building

WATER TREATMENT PLANT



March 11, 2013

Lower trench drain foundation for the Membrane Building

WATER TREATMENT PLANT



March 15, 2013

Mass excavation and seal slabs for the Pretreatment Structure