

GRP Review Committee Meeting July 24, 2023

Item 1 Call to Order



Item 2 Public Comments



Item 3 Approval of Minutes



Item 4 GRP Division Updates



FY2023 Surface Water Allocations*

Participant Name	FY23 Allocation	FY23 Actual	% used	% remaining	FY23 Remaining	Est. GPD
City of Conroe	1,413,420,000	902,885,000	64%	36%	510,535,000	5,549,293
City of Oak Ridge North	43,993,000	38,425,000	87%	13%	5,568,000	60,522
MUD 99	123,382,000	56,790,000	46%	54%	66,592,000	723,826
MSEC	290,971,000	33,396,000	11%	89%	257,575,000	2,799,728
Rayford Road MUD	133,400,000	66,560,000	50%	50%	66,840,000	726,522
San Jacinto River Authority	2,830,803,000	2,080,209,000	73%	27%	750,594,000	8,158,630
Southern Montgomery County MUD	139,621,000	118,452,000	85%	15%	21,169,000	230,098
Total	4,975,590,000	3,296,717,000	66%	34%	1,678,873,000	18,248,620

^{*}Numbers current as of 6/30/2023. FY23 Remaining applies to 7/1/2023 – 8/31/2023.

Texas Water Conservation Association

Summer Conference at the Woodlands

~ SJRA team members who attended ~







June 15th Tour: CobbFendley Interns and Mentors

Process Water Recovery Basins Lining Improvements

Construction Amount: \$2,348,897.50

Notice to Proceed: May 22, 2023

Substantial Completion: November 20, 2023

Final Completion: December 18, 2023

Progress to Date:

- ➤ Mobilization & Submittals
- ➤ Demolition of Northern Basin
- ➤ Piping Inspection and Wrapping
- ➤ Rebar Placement and Formwork





Item 5 Discuss and Act on City of Willis Request to Waive Pumpage Fee on Water Used for Well Rehabilitation



Item 6 Presentation on Suspected Panther Branch Fault Study



San Jacinto River Authority Groundwater Reduction Plan Program

Analysis of Panther Branch Fault Protection on 42" GRP Water Transmission line (Segment W2A)

7/24/23





Agenda

- 1. The Woodlands Subsidence Faults
- 2. W1 / W2 GRP Water Transmission Line Projects
- 3. Preliminary Fault Study
- 4. Discussion of Steel Pipe Performance
- 5. Findings and Conclusions

Scope:


Evaluate the risk to the W2A 42-inch Water Line due to ground movement at Cat's Cradle Dr.

Recommend options to minimize the risk to the water line

The Woodlands Subsidence Faults


- Known and suspected faults:
 - Egypt
 - Big Barn
 - Jones
 - Panther Branch

- Vertical Movement
- Varying rates of movement
- Typical dip angle between 70
 - 85 degrees from horizontal



W1A / W1B

- 48-inch WL along Research Forest
- Engineer = LAN
- Constructed ~ 2015
- 16-inch WL along FM2978
- Crosses the Egypt Fault x2
 - Incorporated protection measures to account for expected ground movement



1) FAULT LOCATIONS ARE APPROXIMATED BASED ON THE SCARP LOCATIONS MARKED IN THE FIELD.

 ROUTE W1 WATER DISTRIBUTION LINE ALIGNMENT AND WATER PLANT LOCATIO PROVIDED BY LOCKWOOD, ANDREWS & NEWNAM, INC.

W2A

- 48-inch and 30-inch WL along Research Forest
- Engineer = Binkley & Barfield, Incorporated.
- Constructed ~ 2015
- Crosses:
 - Big Barn Fault
 - Incorporates protection measures
 - Jones Fault ?
 - Small movement predicted
 - Panther Branch Fault ??
 - Determined not to cross the WL alignment



Per the Phase I Fault Study for Segment W2:

"The Panther Branch Fault approaches Research Forest from the northeast, but apparently dies out before reaching it."

2022 - Phase I Fault Study

Limited to evaluating risk to 42" WL at Research Forest and Cat's Cradle


- Review past studies
- Identify surface features indicative of fault movement
- Identify potential fault location at water line
- Review monitoring data (provided by others)
- Evaluate potential concerns related to water line



Surface Features







RESEARCH FOREST DRIVE

	SJRA SEGMENT W2A GEOLOGICAL MONITORING SURVEY																
POINT ID	INITIAL SURVEY MARCH, 2015 ELEV.	SEPTEMBER, 2015 ELEV.	MARCH, 2016 ELEV.	SEPTEMBER, 2016 ELEV.	APRIL, 2017 ELEV.	SEPTEMBER, 2017 ELEV.	MARCH, 2018 ELEV.	SEPTEMBER, 2018 ELEV.	MARCH, 2019 ELEV.	SEPTEMBER, 2019 ELEV.	MARCH, 2020 ELEV.	NOVEMBER, 2020 ELEV.	MARCH, 2021 ELEV.	SEPTEMBER, 2021 ELEV.	MARCH, 2022 ELEV.	SEPTEMBER, 2022 ELEV.	MARCH, 2023 ELEV.
1	142.59	142.58	142.58	142.58	142.58	142.57	142.58	142.58	142.58	142.57	142.57	142.56	142.56	142.55	142.55	142.52	142.52
2	142.80	142.79	142.79	142.79	142.79	142.79	142.79	142.79	142.79	142.78	142.79	142.78	142.78	142.77	142.77	142.73	142.73
3	143.31	143.30	143.30	143.30	143.30	143.29	143.30	143.29	143.30	143.28	143.29	143.28	143.27	143.26	143.27	143.23	143.23
4	143.35	143.34	143.33	143.33	143.33	143.33	143.33	143.32	143.33	143.31	143.31	143.30	143.30	143.28	143.30	143.26	143.26
5	143.85	143.84	143.84	143.84	143.84	143.84	143.84	143.83	143.84	143.83	143.82	143.81	143.82	143.81	143.81	143.77	143.78
6	144.14	144.13	144.13	144.13	144.14	144.13	144.13	144.12	144.13	144.12	144.12	144.11	144.11	144.11	144.11	144.07	144.08
7	144.29	144.28	144.28	144.29	144.29	144.28	144.28	144.28	144.28	144.27	144.27	144.26	144.26	144.26	144.26	144.23	144.23
8	145.20	145.18	145.19	145.19	145.19	145.19	145.19	145.17	145.19	145.17	145.17	145.16	145.17	145.16	145.16	145.12	145.13
9	145.51	145.51	145.50	145.50	145.50	145.50	145.50	145.50	145.50	145.49	145.49	145.48	145.48	145.48	145.48	145.45	145.44
10	145.63	145.62	145.62	145.62	145.62	145.62	145.62	145.61	145.61	145.61	145.60	145.60	145.60	145.63	145.59	145.55	145.56
11	146.16	146.14	146.15	146.15	146.15	146.14	146.14	146.12	146.14	146.12	146.13	146.11	146.12	146.11	146.12	146.09	146.12
12	145.42	145.41	145.42	145.41	145.42	145.41	145.41	145.40	145.41	145.39	145.40	145.38	145.38	145.38	145.39	145.36	145.38
20	145.86	145.85	145.85	145.85	145.85	145.84	145.84	145.84	145.84	145.83	145.84	145.83	145.83	145.82	145.82	145.79	145.79
13	145.00	145.00	145.00	145.00	145.00	145.00	145.00	145.00	145.00	145.00	145.00	144.99	145.00	145.00	145.00	144.99	145.00
14	144.99	144.99	144.99	144.99	144.99	144.99	144.99	144.98	144.99	144.98	144.98	144.98	144.98	144.98	144.99	144.97	144.98
15	144.79	144.79	144.79	144.79	144.79	144.79	144.79	144.79	144.79	144.79	144.79	144.79	144.79	144.79	144.79	144.79	144.79
16	144.78	144.77	144.78	144.78	144.78	144.78	144.78	144.78	144.78	144.78	144.78	144.78	144.78	144.78	144.78	144.77	144.78
17	144.79	144.78	144.79	144.78	144.79	144.79	144.79	144.78	144.79	144.78	144.78	144.78	144.79	144.79	144.79	144.78	144.79

RESEARCH FOREST DRIVE

144.55

144.54

144.55

144.54

144.55

144.55

144.55

144.54

144.55

144.54

144.55

144.54

144.55

144.54


144.55

144.54

144.54

Surface Monitoring Summary

- Measured negative surface movement (settlement), west of interpolated fault line
- Maximum settlement = 1.08" at one point, BM4
 - Average rate of 0.13"/yr
- Average movement of points on the west side = 0.10"/yr



8-year Total Movement (Inches)	Avg. Yearly Movement (Inches)				
-0.84	-0.105				
-0.84	-0.105				
-0.96	-0.12				
-1.08	-0.135				
-0.84	-0.105				
-0.72	-0.09				
-0.72	-0.09				
-0.84	-0.105				
-0.84	-0.105				
-0.84	-0.105				
-0.48	-0.06				
-0.48	-0.06				
-0.84	-0.105				
0	0				
-0.12	-0.015				
0	0				
0	0				
0	0				
-0.12	-0.015				

Seasonal Variation of Survey

*Numbers below are in feet.

	6-Month difference in Ground Surface Elevation														
1 Fall 2015	2 Spring 2016	3 Fall 2016	4 Spring 2017	5 Fall 2017	6 Spring 2018	7 Fall 2018	8 Spring 2019	9 Fall 2019	10 Spring 2020	11 Fall 2020	12 Spring 2021	13 Fall 2021	14 Spring 2022	15 Fall 2022	16 Spring 2023
(0.01)	0.00	0.00	0.00	(0.01)	0.01	0.00	0.00	(0.01)	0.00	(0.01)	0.00	(0.01)	0.00	(0.03)	0.00
(0.01)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	(0.01)	0.01	(0.01)	0.00	(0.01)	0.00	(0.04)	0.00
(0.01)	0.00	0.00	0.00	(0.01)	0.01	(0.01)	0.01	(0.02)	0.01	(0.01)	(0.01)	(0.01)	0.01	(0.04)	0.00
(0.01)	(0.01)	0.00	0.00	0.00	0.00	(0.01)	0.01	(0.02)	0.00	(0.01)	0.00	(0.02)	0.02	(0.04)	0.00
(0.01)	0.00	0.00	0.00	0.00	0.00	(0.01)	0.01	(0.01)	(0.01)	(0.01)	0.01	(0.01)	0.00	(0.04)	0.01
(0.01)	0.00	0.00	0.01	(0.01)	0.00	(0.01)	0.01	(0.01)	0.00	(0.01)	0.00	0.00	0.00	(0.04)	0.01
(0.01)	0.00	0.01	0.00	(0.01)	0.00	0.00	0.00	(0.01)	0.00	(0.01)	0.00	0.00	0.00	(0.03)	0.00
(0.02)	0.01	0.00	0.00	0.00	0.00	(0.02)	0.02	(0.02)	0.00	(0.01)	0.01	(0.01)	0.00	(0.04)	0.01
0.00	(0.01)	0.00	0.00	0.00	0.00	0.00	0.00	(0.01)	0.00	(0.01)	0.00	0.00	0.00	(0.03)	(0.01)
(0.01)	0.00	0.00	0.00	0.00	0.00	(0.01)	0.00	0.00	(0.01)	0.00	0.00	0.03	(0.04)	(0.04)	0.01
(0.02)	0.01	0.00	0.00	(0.01)	0.00	(0.02)	0.02	(0.02)	0.01	(0.02)	0.01	(0.01)	0.01	(0.03)	0.03
(0.01)	0.01	(0.01)	0.01	(0.01)	0.00	(0.01)	0.01	(0.02)	0.01	(0.02)	0.00	0.00	0.01	(0.03)	0.02
(0.01)	0.00	0.00	0.00	(0.01)	0.00	0.00	0.00	(0.01)	0.01	(0.01)	0.00	(0.01)	0.00	(0.03)	0.00
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	(0.01)	0.01	0.00	0.00	(0.01)	0.01
0.00	0.00	0.00	0.00	0.00	0.00	(0.01)	0.01	(0.01)	0.00	0.00	0.00	0.00	0.01	(0.02)	0.01
0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
(0.01)	0.01	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	(0.01)	0.01
(0.01)	0.01	(0.01)	0.01	0.00	0.00	(0.01)	0.01	(0.01)	0.00	0.00	0.01	0.00	0.00	(0.01)	0.01
(0.01)	0.01	(0.01)	0.01	0.00	0.00	(0.01)	0.01	(0.01)	0.01	(0.01)	0.01	(0.01)	0.01	(0.01)	0.00

Interpretation of Survey

Benchmark vs Monitoring Points

- Benchmark = light pole foundation ~30-foot-deep drilled shaft
- Monitoring Points = 4-foot rebar
 - Subject to influence of shrink/swell, surface consolidation
 - Indicates soil movement around 2-feet deep, whereas water line is 14 feet deep

Survey equipment accuracy

• +- 0.06"

Conclusions from Phase I Work



Visual evidence of pavement damage near focus area




Evidence of surface settlement near focus area



Recommend Phase II
Geotech study to
confirm subsurface
fault

W2A Pipeline at Cats Cradle Dr.




W2A Pipeline


Spiral-welded steel segments connected by joints

- Welded (restrained)
- Gasketed (unrestrained)
- Tunnel with steel casing

Corrosion Protection

- Internal cement mortar lining
- External mortar coating plus cathodic protection





What is a Failure?

Per AWWA:

Category 3


- Loss of service with time to plan
- "Leak"

Category 2

- Significant structural weakness
- Identified by Inspection

Category 1

- Catastrophic Rupture
- You know it when you see it...





Failure Scenarios from slow ground movement Within limits of Restrained Joint Pipe

Ground movement causes the pipe to deform and creates stress

Most Likely Scenario

- Deformation results in cracking and delamination of rigid internal and external cement mortar coatings
- Leads to long-term corrosion and, ultimately, pinhole-type leaks

Less Likely Scenario

- Stress builds in pipe wall leading to failure of welded joint
- Could be catastrophic

Theoretical Rates – Restrained Joint Pipe

Assumptions:

- 0.13" per year vertical settlement
- Movement is occurs over a fault hazard band ~ 250 feet
- Calculate stress in steel and mortar


Cement mortar could reach its tensile limit and crack ~ 25 years

- Exterior protected with impressed current
- Interior unprotected = start of corrosion
 - Corrosion takes time, assume another 25 years

Failure Scenarios from slow ground movement Within limits of <u>Unrestrained Joint Pipe</u>

Ground movement causes joint to slide open (disengage)

- May results in small, steadily increasing leak
- Occurs slowly with horizontal component of ground movement





Theoretical Rates – Unrestrained Joint Pipe

Assumptions:

- 0.13" per year vertical settlement
- 75-degree dip angle

- = 0.035"/yr horizontal movement
- All movement is concentrated at a single joint
- Pipe was properly installed

1" horizontal movement could be exceeded in 30 years or more


- Reality:
 - A properly installed joint can take up to 2" horizontal movement
 - Unlikely to concentrate all movement to one joint

Opt	tions to Further Evaluate and Minimize Risk	PROS	CONS				
1	Perform a Phase II Fault Study to define location of concern						
2	Continue Current Operation Monitor and Repair as needed	Ongoing					
3	Perform periodic internal inspections Identify and correct damage	Direct assessment	Shut down				
4	Restrain joints within the fault zone If it falls in unrestrained area	Eliminate joint separation concern	Shut down, Does not address mortar cracking				
5	Replace the internal lining with a flexible lining	Eliminate risk of cracking internal lining	Shut down, Limited life of in-situ lining				
6	Retrofit the pipe to incorporate dedicated expansion joints	Allow for movement	Shut down, Costly				

Phase II Geotechnical Study

- Invasive geotechnical investigation
 - Drilling and Logging soil geophysical characteristics

- Goal = Pinpoint actual fault scarp
 - At intersection with Water Line
 - Dip angle



Example with clear shift between bore logs, indicating fault (from different location)


Boring Locations at Cat's Cradle

- 4 x 300-ft deep borings
 - 1 on "stationary" side
 - 3 on "sinking" side
- Pre-locate existing utilities
- Traffic Control
- Work around School Schedule
- Soil disposal



Bore Logs at Cat's Cradle

- No shift in soil between bore holes
- No indication of subsurface fault



Conclusions



No evidence of subsurface faulting identified in vicinity of 42-inch WL



Small surface movements measured on north side of Research Forest



Low risk to 42-inch water line

Op	tions to Further Evaluate and Minimize Risk	PROS	CONS			
1	Perform a Phase II Fault Study to define location of concern	Complete				
2	Continue Current Operation Monitor and Repair as needed	Ongoing				
3	Perform periodic internal inspections Identify and correct damage	Direct assessment	Shut down			
4	Restrain joints within the fault zone If it falls in unrestrained area	Eliminate joint separation concern	Shut down, Does not address mortar cracking			
5	Replace the internal lining with a flexible lining	Eliminate risk of cracking internal lining	Shut down, Limited life of in-situ lining			
6	Retrofit the pipe to incorporate dedicated expansion joints	Allow for movement	Shut down, Costly			

Questions

7/24/23





Item 7 Lone Star Groundwater Conservation District Report



Item 8 GRP items for consideration by the SJRA Board of Directors on July 27, 2023



Item 9 Attorney's Update



Item 10 Future GRP Review Committee Meeting Agenda Items



Item 10a

Discuss recommendation from Review Committee member to engage an operational efficiency consultant



Item 11 Future Meeting Schedule

Monday, August 21, 2023



Item 12 Adjourn

